

Construction Progress Report Week Ending August 27, 2011



This is the current construction report for the new Kyle Public Library. Please feel free to view the slide show of the latest and greatest pictures of the new library. Also, the complete construction report can be accessed by selecting the link under "Supporting Documents." Please note the following:

A. Work Performed This Week:

- Completed building trim
- Continued security and data rough-in
- Continued masonry (punch and clean up)
- Continued painting
- Continued installing ceiling grid
- Continued working on Plaza trellis
- Removed temporary power
- Completed cabinets
- Continued irrigation and top soil
- Installed restroom accessories
- Completed above grid final inspections
- Began installing interior doors

B. Work Scheduled For The Next Two Weeks:

- Complete canopies
- Start site concrete in Plaza

C. Pending Items Needed from Owner:

- None at this time

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

Click any thumbnail image to view a slideshow



Supporting Documents

 [Construction Progress Report Week Ending August 27, 2011](#)

Source URL (retrieved on 2012-05-09 15:19):

<http://www.cityofkyle.com/library/construction-progress-report-week-ending-august-27-2011>