



CIP/Road Projects Update

May 4, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 58% complete
- Traffic driving on south half of Windy Hill
- Contractor working on north half of drainage structure & road
- Estimated to take 4 months to complete north half



Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 78% complete
- Installing asphalt drive on the side of PAWS facility
- Manhole on east side of NB frontage road installed
- Manhole on west side of SB frontage road complete





WWTP Expansion Project

- Based on pay estimates, overall project is 54% complete
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units. Select fill being placed around Headworks, Influent Lift Station, Aeration Basins, and UV Disinfection
- Rain events cancelled Saturday May 2nd work schedules, but will continue for the next several weeks
- Dewatering 90% design delivered April 30th and under review
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION MAY 2, 2021



UV Disinfection

Clarifiers

Digesters

Plant #1

Headworks &
Influent Lift
Station

Plant #2

Aeration Basins

Aeration
Splitter Box

Operations
Building



Buntun Creek Interceptor Ph 2

- Based on pay estimates, overall project is 43% complete





Well Site #4 Elevated Storage Tank Rehabilitation

- Waiting for estimate for downtown elevated tank
- Based on pay estimates, overall project is 89% complete





Old Post Road

- Negotiations continuing for ROW
- 4th and last layer of base will be placed once weather permits





Elliott Branch Interceptor

- Based on pay estimates, overall project is 15% complete





Developer Project

Casetta Ranch Roundabout

- Approximately 95% complete
- Construction started Monday, May 3rd





Developer Project

Paramount Subdivision

- Approximately 90% complete
- Estimated 2 weeks for completion





Consent Agenda Items

Flood Study Bunton Branch

- Consent Agenda Item No. 19



For info & updates on all projects visit:

cityofkyle.com/projects