



CIP/Road Projects Update

May 18, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 58% complete
- Traffic driving on south half of Windy Hill
- Contractor working on north half of road
 - Pre-cast structures installed
 - Roadbed subgrade being prepared
- Estimated to take 4 months to complete north half



Windy Hill Street & Drainage Project



05/16/2021



Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 82% complete
- Installing asphalt drive on the side of PAWS facility
- Work starting in front of TDCJ





WWTP Expansion Project

- Based on pay estimates, overall project is 54% complete
- Forecast rain events may impact construction progress & require continued Saturday workdays
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units. Select fill being placed around Headworks, Influent Lift Station, Aeration Basins, and UV Disinfection
- Coordination meeting held May 14th for Bunton Creek Interceptor Plum Creek tunnel to WWTP tie in location
- Dewatering 100% design due May 21st for final review
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION MAY 16, 2021



UV Disinfection

Headworks &
Influent Lift
Station

Plant #1

Plant #2

Aeration
Splitter Box

Operations
Building

Clarifiers

Digesters

Aeration Basins



Buntun Creek Interceptor Ph 2

05/16/2021

- Based on pay estimates, overall project is 45% complete





Well Site #4 Elevated Storage Tank Rehabilitation

- Consent Agenda Item No. 12
- Based on pay estimates, overall project is 89% complete





Old Post Road

- Negotiations continuing for ROW
- Last layer of base installed
- Oil will be placed once weather permits





Elliott Branch Interceptor

- Consent Agenda Item Nos. 9 & 10
- Based on pay estimates, overall project is 17% complete





Developer Project

Casetta Ranch Roundabout

- Approximately 95% complete
- Minimal sidewalk work pending
- Roundabout should be open Friday or Saturday





Developer Project

Paramount Subdivision

- Approximately 95% complete
- Paving to start dependent on weather
- Estimated 2-3 weeks for completion





Consent Agenda Items

Kyle 57 Easements

- Consent Agenda Item No. 8

Krug Activity Center

- Consent Agenda Item No. 14



For info & updates on all projects visit:

cityofkyle.com/projects