



CIP/Road Projects Update

June 15, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 65% complete
- Traffic switch – currently entering and exiting Purple Martin on east half; starting no later than tomorrow morning will be using the west half
- Traffic driving on south half of Windy Hill
- Contractor working on north half of road
 - Pre-cast structures installed
 - Roadbed base being prepared
- Change Order 4 in progress
- Estimated completion north half changed to mid-July 2021 (gas line)



Windy Hill Street & Drainage Project



06/12/2021



Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 84% complete





WWTP Expansion Project

- Based on pay estimates, overall project is 57% complete
- Forecast rain events have impacted construction progress and require continued Saturday workdays
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units
- Dewatering Construction Estimate due July 2021
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION JUNE 12, 2021



WWTP EXPANSION JUNE 12, 2021

Plum Creek
Crossing Access

Headworks &
Influent Lift
Station

Plant #1

UV Disinfection

Plant #2

Aeration
Splitter Box

Clarifiers

Aeration Basins

Digesters

Operations
Building

Wastewater Treatment Plant Headworks & Influent Lift Station

September 1, 2020



June 12, 2021





Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 48% complete
- Boring under the creek is in progress
- Approximately one month of work is possible with remaining material on hand





Well Site #4 Elevated Storage Tank Rehabilitation

- Work scheduled to start this month





Old Post Road

- Negotiations continuing for ROW
- 1st layer of paving completed June 11th
- Public Works placing 8" water line from CR158 to Enterprise





Elliott Branch Interceptor

- Based on pay estimates, overall project is 19% complete
- Bore at the RR track has begun





Developer Project

Paramount Subdivision

- Opal Lane will be open later this week





Consent Agenda Items

Streets Micro-Surfacing Project

- Consent Agenda Item No. 10



For info & updates on all projects visit:

cityofkyle.com/projects