



# CIP/Road Projects Update

September 7, 2021

Leon Barba, P.E.

Engineering Department



# Road Bond Projects

## Burleson Street

- Project closeout in progress



# Heroes Memorial Park

- Consent Agenda Item Nos. 12 & 13
- Based on pay estimates overall project is 12% completion
- Installing retaining wall footings and bridge drilled piers







# La Verde Park

- Based on pay estimates overall project is 7% completion
- Temporary access from Doherty has been completed



09/04/2021





# Mary Kyle Hartson Park Project

- Work 22% complete
- North portion of underground conduits complete
- Northern sidewalk & bike rack concrete has been placed
- Flagpoles installed
- Currently forming and placing concrete curbs on northwest portion of park
- Excavation of playground area & irrigation main line trenching in progress





# Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 80% complete
- Traffic driving on north half of Windy Hill
- Change Order 4 almost complete
- Currently working on sidewalk, drainage & topsoil
- Eastbound lane closure scheduled one day on Sept 14<sup>th</sup>
- Final asphalt surfacing scheduled on Sept 14<sup>th</sup> & 15<sup>th</sup>
- Windy Hill tentative opening in Oct 2021





# Windy Hill Street & Drainage Project



09/04/2021





# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 88% complete
- Working in front of Alexander tracts & along CR 158







## WWTP Expansion Project

- Based on pay estimates, overall project is 71% complete
- Forecast and previous rain events will impact construction progress and require continued Saturday workdays
- All major treatment unit concrete placements have been completed. Minor concrete placements will continue
- No deviations between construction progress and construction schedule
- Expansion completion and on-line in March 2022
- Dewatering Facility completion in August 2022



# WWTP EXPANSION SEPTEMBER 4, 2021



Plum Creek  
Crossing Access

UV Disinfection

Digesters

Plant #1

Clarifiers

Headworks &  
Influent Lift  
Station

Plant #2

Clarifier  
Splitter  
Box

Aeration Basins  
Blower Building

Aeration Basins

Aeration  
Splitter Box

Operations  
Building





Headworks Walls  
Completed

Aeration Splitter Box  
Stairs and Raised Gates







# Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 58% complete
- Boring subcontractor scheduled to return Sept 16<sup>th</sup>







# Well Site #4 Elevated Storage Tank Rehabilitation

- Tank is completed







# Old Post Road

- Resolving Right-of-Way issue
- County installing culvert at driveways







# Elliott Branch Interceptor

- Based on pay estimates, overall project is 32% complete
- Working from the RR track moving towards Sledge
- Sledge closure starting Sept 13<sup>th</sup>







# Consent Agenda Items

## Schlemmer & Porter WW Ph 1 Project

- Consent Agenda Item No. 11





**For info & updates on all projects visit:**

**[cityofkyle.com/projects](http://cityofkyle.com/projects)**