



# CIP/Road Projects Update

September 21, 2021

Leon Barba, P.E.

Engineering Department



# Road Bond Projects

## Burleson Street

- Project closeout in progress



# Heroes Memorial Park

- Based on pay estimates, overall project is 12% completion
- Forming rock cascade wall
- Columns for bridge have been poured
- Forming flagpole stepped seating







# La Verde Park

- Based on pay estimates, overall project is 8% complete
- Site and building pad grading
- Installing utilities







# Mary Kyle Hartson Park Project

- Work 25% complete
- Electrical, Drainage and Irrigation Mainline underground trenching and conduit – 98% complete
- Electrical layout complete
- Irrigation layout will follow as concrete finishes in each section
- Playground delivered and installation begins this week
- Pavers being placed on Promenade this week





# Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 98% complete
- Traffic driving on newly constructed Windy Hill
- Change Order 4 completed
- Change Order 5 in progress
- Final striping & fall protection railing pending
- Windy Hill walk through September 21, 2021





# Windy Hill Street & Drainage Project



09/18/2021





# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 88% complete
- Mobilizing to Murray property







## WWTP Expansion Project

- Based on pay estimates, overall project is 71% complete
- Continuing to work Saturdays
- All major treatment components continue to be installed
- Installation of electrical components to connect Emergency Generators
- No deviations between construction progress and construction schedule
- Expansion completion and on-line in March 2022
- Dewatering Facility completion in August 2022



# WWTP EXPANSION SEPTEMBER 18, 2021

Plum Creek  
Crossing Access

UV Disinfection

Headworks &  
Influent Lift  
Station

Plant #1

Plant #2

Aeration Basins  
Blower Building

Clarifiers

Digesters

Clarifier  
Splitter  
Box

Aeration Basins

Aeration  
Splitter Box

Operations  
Building







# Buntun Creek Interceptor Ph 2

- Based on pay estimates, overall project is 58% complete
- Boring subcontractor scheduled to return Sept 27<sup>th</sup>







# Old Post Road

- Waiting on owner to respond to proposal on ROW issue
- County installing driveways & ADA ramps







# Elliott Branch Interceptor

- Based on pay estimates, overall project is 32% complete
- Sledge closure began Sept 20th
- Starting bore underneath culvert





**For info & updates on all projects visit:**

**[cityofkyle.com/projects](http://cityofkyle.com/projects)**