



# CIP/Road Projects Update

October 4, 2021

Leon Barba, P.E.

Engineering Department



# Road Bond Projects

## Burleson Street

- Project closeout in progress
  - 2 open change orders
  - Parking space not in compliance with specs
  - As-builts



# Heroes Memorial Park

- Based on pay estimates, overall project is 17% completion
- Forming rock cascade wall
- Forming flagpole stepped seating
- Rain delays







# La Verde Park

- Based on pay estimates, overall project is 10% complete
- Site and building pad grading
- Installing utilities







# Mary Kyle Hartson Park Project

- Work 30% complete
- Concrete pouring scheduled for 10/5 finishes the concrete on the curbs and trails on the northern section
- Pavers being laid in Promenade, playground 65% installed
- North portion of underground conduits complete
- Northern sidewalk & bike rack concrete placed; flagpoles installed
- Excavation of playground area & irrigation main line trenching in progress





# Windy Hill Street & Drainage Project

- Consent Agenda Item Nos. 11 & 19
- Based on pay estimates, overall project is 98% complete
- Traffic driving on newly constructed Windy
- Change Order 5 complete
- Contractor addressing project final walk-through items





# Windy Hill Street & Drainage Project



10/02/2021





# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 90% complete
- Mobilizing to Murray property
- Ordering manholes for Edwards Business Park WW line







## WWTP Expansion Project

- Based on pay estimates, overall project is 76% complete
- Previous rain events impacted construction progress and will require continued Saturday workdays
- All major treatment components continue to be installed. No deviations between construction progress and construction schedule
- Expansion completion and on-line in March 2022
- Dewatering Facility completion in August 2022



# WWTP EXPANSION OCTOBER 02, 2021

Plum Creek  
Crossing Access

UV Disinfection

Plant #1

Plant #2

Clarifiers

Digesters

Clarifier  
Splitter  
Box

Headworks &  
Influent Lift  
Station

Aeration Basins  
Blower Building

Aeration Basins

Aeration  
Splitter Box

Operations  
Building







## Buntun Creek Interceptor Ph 2

- Based on pay estimates, overall project is 58% complete
- Contractor trying to bring new boring sub contractor
- Still no definite date for pipe supply







# Old Post Road

10/02/2021

- Waiting on owner to respond to proposal on ROW issue
- Driveways & ADA ramps completed
- County is holding off until issue with ROW resolved







# Elliott Branch Interceptor

- Based on pay estimates, overall project is 32% complete
- Sledge closure began Sept 20th
- Starting bore underneath culvert





# Consent Agenda Items

## **IH 35 SB Frontage Road from Marketplace Avenue to Martinez Loop**

- Consent Agenda Item No. 9

## **Shared use path along E. FM 150 from Lehman Road to SH 21**

- Consent Agenda Item No. 10





**For info & updates on all projects visit:**

**[cityofkyle.com/projects](http://cityofkyle.com/projects)**