



CIP/Road Projects Update

October 19, 2021

Leon Barba, P.E.

Engineering Department



Heroes Memorial Park

- Based on pay estimates, overall project is 17% completion
- Rain delays, pumping water out of existing pond
- Continuing to pour walls and foundations





La Verde Park

- Based on pay estimates, overall project is 10% complete
- Site and building pad grading
- Installing utilities





Mary Kyle Hartson Park Project

- Overall project 34% complete
- Underground trenching: Electrical, irrigation and drainage - 90% complete
- Concrete pouring in northern portion - 97% complete
- Concrete pouring in central section, pavers and benches around wagon wheel - scheduled for this week
- Landscaping in northern section - scheduled for this week
- Christmas tree anchor poles - scheduled for this week





Windy Hill Street & Drainage Project

- Consent Agenda Item No. 8
- Based on pay estimates, overall project is 99% complete
- Site work for Change Order #6 pending (weather delays)
- Contractor addressing project final walk-through items





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 90% complete
- Installing pumps and electrical inside lift station wet well
- Mobilizing in front of Murray property in 2 - 3 weeks





WWTP Expansion Project

- Based on pay estimates, overall project is 76% complete
- Previous rain events will impact construction progress and require continued Saturday workdays
- All major treatment components continue to be installed. No deviations between construction progress and construction schedule
- Expansion completion and on-line in March 2022
- Dewatering Facility completion in August 2022

Site Conditions Post Rain Event



October 15, 2021





Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 58% complete
- Boring under Bunton Creek started but recent rain is slowing down work
- Pipes are expected toward the end of the month or early next month - no firm dates yet





Old Post Road

- Waiting on owner to respond to proposal on ROW issue
- County is holding off until issue with ROW resolved





Elliott Branch Interceptor

- Based on pay estimates, overall project is 37% complete
- Boring continues under culvert





Consent Agenda Items

Schlemmer/Porter St. WW Phase 2 Project

- Consent Agenda Item No. 7
- Reduced scope of work which resulted in a reduction of \$5,130



For info & updates on all projects visit:

cityofkyle.com/projects