



CIP/Road Projects Update

April 21, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 58% complete
- Bridge at Plum Creek 95% complete with an estimated completion in April
- Overall project expected completion August 2020
- Lehman to be closed from Hiver to Bunton next week





Burleson Street

- Based on pay estimates, overall project is 74% complete
- Section from Center to Rodriguez is open to local traffic only with workers in the section
- Pavement distresses occurring from Lockhart to Live Oak; groundwater encountered
- North of Rodriguez to south of roundabout closed





Burleson Street (cont.)

- Burleson north of roundabout open to local traffic only
- Utilities north of roundabout; 95% complete
- Estimated substantial completion June 2020





Southside Wastewater Improvements Project

- Consent Agenda Items Nos.:
13, 14, 16, 17, & 18
- Based on pay estimates, overall project is 47% complete
- One crew working on the Post Road lift station
- Second crew working on gravity line near Public Works





WWTP Expansion

- Consent Agenda Item No. 15
- Contractor: Archer Western, LLC
 - Notice to proceed May 25, 2020
 - Contractor Activity April 13, 2020
 - Access Road – on going
 - Construction Trailer Placement
 - Surveying – on going
 - No physical contact with COK staff
- Schedule adjustments may continue due to health and safety considerations

