



CIP/Road Projects Update

May 5, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 66% complete
- Bridge at Plum Creek 95% complete. Bridge rail pending placement
- Lehman closed from Hiver to Bunton Creek Rd
- Overall project expected completion August 2020





Burleson Street

- Based on pay estimates, overall project is 77% complete
- Section from Center to Rodriguez is open to local traffic only with workers in the section
- Pavement distresses occurring from Lockhart to Live Oak; groundwater encountered
- North of Rodriguez to south of roundabout closed





Burleson Street (cont.)

- Burleson north of roundabout open to local traffic only
- Utilities north of roundabout; 95% complete
- Estimated substantial completion August 2020





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 52% complete
- One crew working on the Post Road lift station
- Second crew working on gravity line near Public Works





WWTP Expansion

05/01/2020

- Contractor: Archer Western, LLC
 - Notice to proceed May 25, 2020
 - Contractor Activity April 13, 2020
 - Access Road – on going
 - Construction Trailer and Equipment Placement Clearing
- Update provided to Waterleaf Falls HOA



Access Road from Heidenreich Ln



Contractor Trailer Lay Down Area



Access to COK property



Contractor Equipment Lay Down Area