



CIP/Road Projects Update

July 7, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road


- Based on pay estimates, overall project is 78% complete
- Bridge at Plum Creek complete
- Lehman closed from Hiver to Bunton Creek Rd
- Overall project expected completion August 2020





Burleson Street

- Based on pay estimates, overall project is 83% complete
- French drain construction (95% complete)
- Utilities north of roundabout complete
- Restoration north of roundabout (80% complete)
- Bore at tracks for water utility complete
- Pavement repairs scheduled to start July 18th closed from Blanco to Moreno
- Estimated substantial completion August 2020





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 52% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on bore at Post Road by IH-35





WWTP Expansion

Headworks/Lift Station Construction Activity

- Consent Agenda Item No. 16
 - Engineering Services for Construction Management and Construction Inspection
- Based on pay estimates, overall project is 3.57% complete
- 12,030 cubic yards of material excavated for Headworks/Influent lift station area
- 40 tons of mud removed due to rain events
- Waterleaf Falls HOA update provided on June 30th





Other Projects/Consent Agenda

2020 Miscellaneous Streets Micro-Surfacing Project

- Consent Agenda Item No. 17
 - Viking Construction, Inc. for micro-surfacing 14 streets for an amount not to exceed \$495,866.60

FM 150 Water Facilities Service, Financing, and Construction Agreement

- Consent Agenda Item No. 20
 - Funding mechanism for the 500,000-gallon ground storage tank and associated site work for future elevated storage tank and return line to Kyle 57 and 6 Creeks allocated to each party based on pro-rata share of the infrastructure