



# CIP/Road Projects Update

July 21, 2020

Leon Barba, P.E.

Engineering Department



## Lehman Road

- Based on pay estimates, overall project is 78% complete
- Lehman closed from Hiver to Buntion Creek Rd
- Final paving underway
- Overall project expected completion August 2020





## Burleson Street

- Based on pay estimates, overall project is 83% complete
- All paving is scheduled to start Monday with exception from James Adkins to the roundabout
- Drilling contractor to complete illumination and traffic signal foundations starting tomorrow
- Waterline installation is pending at UP track
- Estimated substantial completion August 2020





# Southside Wastewater Improvements Project

**07/21/2020**

- Based on pay estimates, overall project is 55% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on bore at Post Road by IH-35





# WWTP Expansion

- Based on pay estimates, overall project is 3.57% complete
- 11,900 cubic yards of material excavated for Aeration Basins
- CM/CI site visit on July 17<sup>th</sup>
  - On site daily starting week of July 27<sup>th</sup>

## AERATION BASINS Construction Activity

