



CIP/Road Projects Update

August 4, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 91% complete
- Lehman closed from Hallie Dr to Bunton Creek Rd
- Paving complete
- Overall project expected completion August 2020



07/31/2020





Burleson Street

07/31/2020

- Based on pay estimates, overall project is 83% complete
- Paving complete with exception from Rodriguez to the roundabout
- Illumination and future traffic signal foundation work in progress Selvera to Spring Branch
- Waterline testing at UP track underway
- Estimated substantial completion August 2020





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 59% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on bore at Post Road by IH-35





WWTP Expansion Project

- Based on pay estimates, overall project is 5.21% complete
- Update to Waterleaf HOA submitted on July 30th
- CM/CI on site daily
- Project contact information sign delivered to PARD for placement near trails

WWTP Construction Activity





Consent Agenda

Anthem to Kohlers Crossing Waterline Connection Project

- Consent Agenda Item No. 9
 - Preliminary Engineering Report for the proposed 16” waterline connection connecting the Anthem subdivision to the Plum Creek Phase 2 development

Purchasing Policy Manual Revision

- Consent Agenda Item No. 12
 - Amend the Purchasing Policy for the City to allow for the acceptance of electronic bid submittals for services. Current Purchasing Policy does not identify electronic bid submittals as an acceptable method of receiving bids having a cost greater than \$50,000.00.



Other Projects

Plum Creek Interceptor Phase 1

- Update

