



CIP/Road Projects Update

August 18, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 91% complete
- Lehman is open to traffic
- Contractor working on additional items added to contract and preliminary walk through items noted



08/18/2020





Burleson Street

- Based on pay estimates, overall project is 83% complete
- Paving and concrete work in progress from Rodriguez to the roundabout
- Illumination and future traffic signal foundation work in progress Selvera to Spring Branch
- Waterline at UP track in service
- Estimated substantial completion August 2020





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 59% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on bore at Post Road by IH-35





WWTP Expansion Project

WWTP Construction Activity

- Based on pay estimates, overall project is 5.21% complete
- First concrete pour on 08/11 @ 4 am - 120 cubic yards of concrete at Headworks
- Residents notified prior to activity via HOA Website, Next Door & Facebook
- Project contact information sign posted near PARD trails



EXISTING WWTP



**HEADWORKS &
INFLUENT LIFT
STATION**

PLANT #1

PLANT #2

HEADWORKS & INFLUENT LIFT STATION



WWTP EXPANSION TREATMENT UNITS





Consent Agenda

Interlocal Agreement – Hays County

- Consent Agenda Item No. 11
 - The Project includes the design and miscellaneous construction consisting of adding center turn lanes and shoulders on RM 150 from approx. New Bridge Dr to approx. Waterleaf Blvd
 - The County shall contract with the Design Firm and be responsible for the payment of all Design Firm invoices