



# CIP/Road Projects Update

September 15, 2020

Leon Barba, P.E.

Engineering Department



# Lehman Road

- Based on pay estimates, overall project is 98% complete
- Contractor working on Final walk through items
- ADA inspection postponed to October 2020
- Street lights - meeting scheduled 09/18/2020 with PEC



**09/14/2020**





## Burleson Street

- Based on pay estimates, overall project is 83% complete
- Concrete work in progress from Rodriguez to the roundabout
- Items on preliminary walk through list being addressed by contractor
- Estimated opening to traffic 09/28/2020







# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 64% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on 2<sup>nd</sup> bore at Post Road by IH-35







# WWTP Expansion Project

- Based on pay estimates, overall project is 10.63% complete
- Concrete placements and most scheduled activities cancelled due to rain events week of September 7, 2020
- Contractor dewatering site daily
- Berms built around excavations to prevent rain runoff from entering

## WWTP Construction Activity





WWTP Expansion - September 10, 2020  
Rain Accumulation







# Upcoming Projects

## **Bunton Creek Interceptor Ph 2**

- Designed by City of Kyle
- Bunton Lane Lift Station to COK Wastewater Treatment Plant
- Bid Opening Date - 09/23/2020
- Estimated cost - \$3.1M

## **Elliott Branch Wastewater Improvements Phase 1**

- Designed by RPS
- Bid Opening Date - 10/21/2020
- Estimated cost - \$6.2M





# Upcoming Projects

## **Kohlers Crossing Well Site #4 Elevated Storage Tank Rehabilitation**

- Designed by LJA
- Bid opening - 09/23/2020
- Estimated cost - \$350,000

## **Windy Hill Street & Drainage Improvements**

- Designed by LJA
- Bid opening - 09/28/2020
- Estimated cost - \$2.9M