



CIP/Road Projects Update

October 20, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 98% complete
- Contractor working on final walk through items
- ADA inspection report pending
- Inlet repairs complete
- Bridge seal pending material availability





Burleson Street

- Based on pay estimates, overall project is 83% complete
- Items on punch list being addressed by contractor
- ADA inspection report pending





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 64% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near TDCJ
- Third crew completed 2 bores at the south end of the project
- Third crew starting bores on north end of project





WWTP Expansion Project

- Based on pay estimates, overall project is 14.41% complete
- Two vertical concrete walls completed in Influent Lift Station
- Operations Building excavation initiated
- Continued installation of electrical duct banks and manholes
- No deviations between construction progress and construction schedule

WWTP Construction Activity



WWTP EXPANSION OCTOBER 15, 2020



Headworks/Influent
Lift Station



Plant #1



Plant #2

Electrical Duct Bank

UV
Disinfection

Clarifiers

Aerobic
Digesters

Aeration Basins

Aeration
Splitter Box

Operations
Building



**Headworks/Influent
Lift Station**



Bunton Creek Interceptor Ph 2

- Bunton Creek Village Lift Station to COK Wastewater Treatment Plant
- 250 calendar days
- Notice to Proceed: November 1, 2020
- Start Work Date: December 1, 2020



Well Site #4 Elevated Storage Tank Rehabilitation

- 150 calendar days for full completion
- Estimated start date: Mid-November 2020



Microsurfacing 2020

- Microsurfacing work completed
- Striping is planned for this week (10/19-10/23)



McNaughton



Kyle Crossing



Autumn Sage Pkway



Mather



Other Projects

Elliott Branch Wastewater Improvements Phase 1

- Designed by RPS
- Bid Opening Date - October 23, 2020
- Estimated cost - \$6.2M



Other Projects

Casetta Ranch Roundabout

- Developer project - construction of a roundabout at Bunton Lane & Goforth
- Construction to start October 29, 2020
- Estimated duration 3 months