



CIP/Road Projects Update

January 21, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 46% complete
- Paved from Primrose to FM 150 and open to local traffic only
- Bridge work at Plum Creek starting this month
- Overall project expected completion August 2020





Burleson Street

- Based on pay estimates, overall project is 73% complete
- Section from Center to Rodriguez is open to local traffic only with workers in the section
- North of Rodriguez to south of roundabout closed
- Minimal work needed on retaining wall at the church (surface finish)





Burleson Street (cont.)

- Detention pond near completion
- Utility crew working from Rodriguez to south of James Adkins
- Utility work north of Rodriguez beginning January 23rd
 - Road closed to through traffic
- UPRR re-planking is pending
- Estimated completion June 2020





Kyle Crossing

- Project 99% complete
- Road open
- Punchlist items:
 - Signs (PW)
- Final walk-through completed
- Consent Agenda Item #21
 - (Second Reading) Repeal Ordinance No. 975, which authorized and directed the installation and erection of “No Through Truck Signs” on Kyle Crossing from Kohlers Crossing to Vista Ridge





Bunton Creek Interceptor

- Overall Project is 98% complete
 - Finalizing punchlist items
- Requested 2 month extension to the project from the Texas Dept. of Agriculture
- Additionally, requested funding for a portion of the change order
- 40% of Project is grant funded





WWTP Expansion

- Bid opening December 3, 2019
 - 3 bids received
 - Bids were vetted for apparent low bidder
 - Range of bids received \$28,893,400-\$30,921,000
- Postponed to February 4, 2020 City Council meeting





Other Projects

Plum Creek Wastewater Interceptor Phase 1 Improvements (Springbranch)

- Overall project is 98% complete
- Contractor working on completing preliminary punchlist
- Final walk-through still scheduled for later this month
- Construction entrance at Western Cove being used to bring in topsoil
 - Will be removed by contractor as part of final punchlist

