



# CIP/Road Projects Update

January 7, 2020

Leon Barba, P.E.

Engineering Department



## Lehman Road

- Based on pay estimates, overall project is 46% complete
- Paved from Primrose to FM 150 and open to local traffic only
- Bridge work at Steeplechase Park area beginning this month
- Overall project expected completion August 2020





## Burleson Street

- Based on pay estimates, overall project is 66% complete
- Section from Center to Rodriguez is open to local traffic only with workers in the section
- North of Rodriguez to south of roundabout closed
- Minimal work needed on retaining wall at the church (surface finish)





## Burleson Street (cont.)

- Detention pond near completion
- Utility crew working from Rodriguez to south of James Adkins
- UPRR re-planking is pending
- Estimated completion June 2020





## Kyle Crossing

- Project 98% complete
- Road open
- Punchlist items:
  - Signs (PW)
- Final walk-through to be scheduled



**12/17/2019**



# Bunton Creek Interceptor

- Overall Project is 96% complete
  - Still working on punchlist items
- Requesting a 2 month extension to request grand funding to pay portion of change order
  - The change order will be to provide erosion protection around new manhole
- 40% of Project is grant funded





# WWTP Expansion

- Bid opening December 3, 2019
  - 3 bids received
  - Bids will be vetted for apparent low bidder
  - Range of bids received \$28,893,400-\$30,921,000
- Postponed for January 21, 2020 City Council meeting in order to prepare funding plan





# Other Projects

## Plum Creek Wastewater Interceptor Phase 1 Improvements (Springbranch)

- Final walk-through scheduled for January
- Construction entrance at Western Cove will be removed by contractor as part of punchlist







# Consent Agenda

## Kyle Crossing

- Consent Agenda Item #6
- Repeal Ordinance No. 975, which authorized and directed the installation and erection of “No Through Truck Signs” on Kyle Crossing from Kohlers Crossing to Vista Ridge