



# CIP/Road Projects Update

March 2, 2021

Leon Barba, P.E.

Engineering Department



# Road Bond Projects

## Lehman Road

- Project closeout in progress

## Burleson Street

- Project closeout in progress





# Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 22% complete
- Contractor working south half of Windy Hill Road (structure & road)
- Side street intermittent closures (Indian Paintbrush & Cherrywood) through March 23, 2021 (weather permitting) for installation of box culverts
- Indian Paintbrush is open
- Cherrywood is closed



# Windy Hill Street & Drainage Project (cont)

03/02/2021







# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 77% complete
- Installing asphalt drive on the side of PAWS facility
- Lift station wet well and manhole coating pending
- Manhole on west side of Elliott Branch project pending





## WWTP Expansion Project

- Based on pay estimates, overall project is 45% complete
- The contractor will work Saturdays for the next several weeks to make up for lost time due to weather
- Treatment pipe, form work, rebar and concrete placements continues all major treatment units
- No deviations between construction progress and construction schedule
- 50% Dewatering Facility design under review
- Expansion complete and on-line in March 2022



Headworks/Influent Lift Station



UV Disinfection Units







# Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 6% complete







# Well Site #4 Elevated Storage Tank Rehabilitation

03/02/2021



- Based on pay estimates, overall project is 63% complete
- All painting completed





## Old Post Road

- Erosion controls being installed
- Negotiations continuing for ROW
- Road closure starting March 4, 2021







# Developer Project

## Casetta Ranch Roundabout

- Approximately 95% complete
- Geotech report complete
- Developer and contractor will be providing a proposed plan for the median







# Developer Project

## Paramount Subdivision

- Approximately 60% complete
- Estimated 3-4 weeks for completion





**For info & updates on all projects visit:**

**[cityofkyle.com/projects](http://cityofkyle.com/projects)**