



CIP/Road Projects Update

April 20, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 50% complete
- Change Order 3 completed
- Traffic driving on south half of Windy Hill (21 ft wide)
- Contractor working north half of Windy Hill Road (structure & road)
- Estimated to take 4 months to complete north half of Windy Hill



Windy Hill Street & Drainage Project (cont)





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 78% complete
- Installing asphalt drive on the side of PAWS facility
- Manhole on east side of NB frontage road installed
- Manhole on west side of SB frontage road complete





WWTP Expansion Project

- Based on pay estimates, overall project is 51% complete
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units. Select fill being placed around Headworks, Influent Lift Station, Aeration Basins, and UV Disinfection
- The contractor will work Saturdays for the next several weeks
- Dewatering 90% design due April 30th
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION APRIL 18, 2021



UV Disinfection

Clarifiers

Digesters

Headworks &
Influent Lift
Station

Plant #1

Plant #2

Aeration Basins

Aeration
Splitter Box

Operations
Building

Headworks and Influent Lift Station

January 9, 2021



April 18, 2021





Buntun Creek Interceptor Ph 2

- Based on pay estimates, overall project is 33% complete





Well Site #4 Elevated Storage Tank Rehabilitation

- Waiting for estimate for downtown elevated tank
- Based on pay estimates, overall project is 89% complete





Old Post Road

- Negotiations continuing for ROW
- Base being placed





Elliott Branch Interceptor

- Based on pay estimates, overall project is 15% complete
- Contractor is working on clearing & erosion controls





Developer Project

Casetta Ranch Roundabout

- Approximately 95% complete
- Closure dates to widen the drive area & installation of rolling curbs starting Monday, May 3rd through Wednesday, May 19th weather permitting





Developer Project

Paramount Subdivision

- Approximately 85% complete
- Estimated 3 weeks for completion





Consent Agenda Items

Vacation of Access Easement to the Roland Lane Elevated Storage Tank

- Consent Agenda Item No. 7

Other Consent Items:

- Consent Agenda Item Nos. 5 & 6



For info & updates on all projects visit:

cityofkyle.com/projects