



CIP/Road Projects Update

July 6, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Heroes Memorial Park

- Pond drained and fish relocated





Uptown Central Park

- Notice to Proceed to be issued July 19th





Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 65% complete
- Traffic driving on south half of Windy Hill
- Roadbed base work complete on north half of road
- Change Order 4 in progress
- Estimated completion north half Windy Hill mid-July 2021
- Windy Hill traffic switch tentatively planned on July 19, 2021



Windy Hill Street & Drainage Project



06/27/2021



Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 84% complete
- Working in front of TDCJ moving south





WWTP Expansion Project

- Based on pay estimates, overall project is 57% complete
- Forecast rain events will impact construction progress and require continued Saturday workdays
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units.
- Design team will review the submitted Dewatering Construction Estimate
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION JUNE 27, 2021

Plum Creek
Crossing Access

UV Disinfection

Plant #1

Clarifiers

Digesters

Headworks &
Influent Lift
Station

Plant #2

Aeration Basins

Aeration
Splitter Box

Operations
Building





Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 53% complete
- Boring under the creek is in progress





Well Site #4 Elevated Storage Tank Rehabilitation

- Additional work for Downtown and Well #4 tank scheduled to start this week





Old Post Road

- Consent Agenda Item No. 13
- 1st layer of paving completed June 11th
- Public Works completed portion of the 8" water line from CR158 to Enterprise





Elliott Branch Interceptor

- Based on pay estimates, overall project is 19% complete
- Bore at the RR track is complete
- Working from the RR track moving towards Sledge





Developer Project

Paramount Subdivision

- Opal Lane is open





Streets Micro-Surfacing Project

- Project beginning this week
- Communications has provided the following outreach:
 - Social Media push
 - Notified HOA representatives
 - Created project page that includes the following
<https://www.cityofkyle.com/cityengineer/city-wide-road-microsurfacing>
 - Detailed Schedule
 - Contractor contact information
 - What to Expect
 - FAQ



Consent Agenda Items

TxDOT Turnback Program

- Consent Agenda Item No. 12

104 S. Burleson St.

- Consent Agenda Item No. 14



For info & updates on all projects visit:

cityofkyle.com/projects