



CIP/Road Projects Update

August 17, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Burleson Street

- Project closeout in progress



Heroes Memorial Park

- Consent Agenda Item Nos. 11, 12 & 13
- Based on pay estimates overall project is 2% completion
- Installing footings for bridge piers





La Verde Park

- Consent Agenda Item No. 14
- Notice to Proceed issued August 16th
- Temporary access to be constructed from Doherty





Mary Kyle Hartson Park Project

- Work 18% complete
- Layout complete for sidewalks and other improvements; sidewalk forming just underway
- Demolition is complete
- Piers for light poles & tree tie-downs have been placed
- Electrical design nearly complete
- Working on design for electrical utilities & other telecom services underground





Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 80% complete
- Traffic driving on north half of Windy Hill
- Change Order 4 in progress
- Currently working on curb & gutter, driveways, drainage
- Windy Hill tentative opening in October 2021



Windy Hill Street & Drainage Project





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 87% complete
- Working in front of Alexander tracts & along CR 158





WWTP Expansion Project

- Consent Agenda Item Nos. 15 & 18
- Based on pay estimates, overall project is 67% complete
- Forecast rain events will impact construction progress and require continued Saturday workdays
- Treatment pipe, form work, rebar, and concrete placements continue for major treatment units
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION AUGUST 14, 2021

Plum Creek
Crossing Access

UV Disinfection

Plant #1

Digesters

Clarifiers

Clarifier
Splitter
Box

Headworks &
Influent Lift
Station

Aeration Basins
Blower Building

Aeration Basins

Plant #2

Aeration
Splitter Box

Operations
Building





Bunton Creek Interceptor Ph 2

- Consent Agenda Item Nos. 22 & 23
- Based on pay estimates, overall project is 58% complete
- Boring under the creek is in progress





Well Site #4 Elevated Storage Tank Rehabilitation

- Consent Agenda Item No. 17
- Downtown elevated tank is completed





Old Post Road

- Resolving Right-of-Way issue
- County installing culvert at driveways





Elliott Branch Interceptor

- Based on pay estimates, overall project is 30% complete
- Working from the RR track moving towards Sledge





Streets Micro-Surfacing Project

- Micro surfacing completed
- Pavement marking complete





Consent Agenda Items

Anthem to Kohlers Crossing Waterline CIP

- Consent Agenda Item No. 16



For info & updates on all projects visit:

cityofkyle.com/projects