



CIP/Road Projects Update

November 1, 2021

Leon Barba, P.E.

Engineering Department



Heroes Memorial Park

- Based on pay estimates, overall project is 17% completion
- Bridge abutment poured
- Forming retaining wall





La Verde Park

- Based on pay estimates, overall project is 10% complete
- Installing utilities and vault





Mary Kyle Hartson Park Project

- Overall project 49% complete
- Poured-in-place playground surfacing going in this week
- Artificial turf in north portion being installed
- Landscaping going in around northern sections
- Promenade poured
- 10 miles of electrical wire being pulled
- Bollards installed in northwest section





Windy Hill Street & Drainage Project

- Project is substantially complete
- Contractor finalizing closure documentation





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 90% complete
- Installing pumps and electrical inside lift station wet well
- Mobilizing to TxDOT ROW within next few weeks





WWTP Expansion Project

- Based on pay estimates, overall project is 79% complete
- Continued Saturday workdays until completion of project
- All major concrete structures in place – electrical & piping installation continues
- Expansion complete and on-line in March 2022
- Dewatering Facility complete in August 2022

WWTP EXPANSION OCTOBER 30, 2021

Plum Creek
Crossing Access

UV Disinfection

Digesters

Plant #1

Clarifiers

Clarifier
Splitter
Box

Headworks &
Influent Lift
Station

Plant #2

Aeration Basins
Blower Building

Aeration Basins

Aeration
Splitter Box

Operations
Building





Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 60% complete
- Boring under Bunton Creek is completed 42" pipe
- Boring for 12" purple pipe is in progress
- Pipe delivery expected this month





Old Post Road

10/30/2021

- Owner has agreed to revised ROW
- Anticipating revised ordinance to be brought to Council during November 16th meeting





Elliott Branch Interceptor

- Based on pay estimates, overall project is 37% complete
- Boring continues under culvert
- Installed 8" wastewater main from S Sledge St to Scott St ROW





For info & updates on all projects visit:

cityofkyle.com/projects