



CIP/Road Projects Update

November 16, 2021

Leon Barba, P.E.

Engineering Department



Heroes Memorial Park

- Based on pay estimates, overall project is at 17% completion
- Forming memorial honor wall
- Installing bridge steel bridge spans
- Installing pump vault and water fountain





La Verde Park

- Based on pay estimates, overall project is at 15% completion
- Installing utilities and pump vault





Mary Kyle Hartson Park Project

- Overall project 60% complete
- Custom-made metal fencing install this week
- Pavers on promenade being laid
- North & eastern portions of park installing:
 - Landscaping
 - Concrete
 - Trails
 - Electricity





Windy Hill Street & Drainage Project

- Project is substantially complete
- Contractor finalizing closure documentation





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is at 92% completion
- Lift station electric line energized by PEC
- Mobilizing to TxDOT ROW within next few weeks





WWTP Expansion Project

- Based on pay estimates, overall project is 79% complete
- Saturday workdays will continue
- Plant By-Pass operation being installed
- Generator testing underway
- Expansion complete and on-line in March 2022
- Dewatering Facility complete in August 2022
- Drone video of construction progress available on city website:

<https://youtu.be/k--oUQL8Uz8>

WWTP EXPANSION NOVEMBER 14, 2021

Plum Creek
Crossing Access

UV Disinfection

Digesters

Headworks &
Influent Lift
Station

Plant #1

Clarifiers

Clarifier
Splitter
Box

Aeration Basins
Blower Building

Plant #2

Aeration Basins

Aeration
Splitter Box

Operations
Building





Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 60% complete
- 36" pipe is expected in next couple of weeks
- Boring for 12" pipe starting Thursday





Old Post Road

- Owner has agreed to revised ROW
- Anticipating revised ordinance to be brought to Council during December 6th meeting
- Public Works started installation of water line





Elliott Branch Interceptor

- Based on pay estimates, overall project is at 43% completion
- Finishing bores
- Installing water, wastewater and reclaimed water along Sledge heading north





Other Projects

Roland Lane

- Road closed signs up today & road closure starting tomorrow

Schlemmer WW Phase 1

- Starting November 29th installing erosion controls



For info & updates on all projects visit:

cityofkyle.com/projects