



# CIP/Road Projects Update

May 19, 2020

Leon Barba, P.E.

Engineering Department



## Lehman Road

- Based on pay estimates, overall project is 67% complete
- Bridge at Plum Creek complete
- Lehman closed from Hiver to Bunton Creek Rd
- Overall project expected completion August 2020





## Burleson Street

- Based on pay estimates, overall project is 77% complete
- Pavement distresses occurring from Lockhart to Live Oak due to groundwater
- Contractor reviewing French drain design
- Utilities north of roundabout; 95% complete
- Estimated substantial completion August 2020







# Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 52% complete
- One crew working on the Post Road lift station
- Second crew working on gravity line near Public Works





# WWTP Expansion

- Contractor: Archer Western, LLC
- Notice to proceed May 25, 2020
- Access Road – Completed
- Construction Trailer and Equipment Placement this week
- Pre-Construction Meeting Thursday May 21, 2020
- PEC temporary easement required for construction trailer





# Other Projects/Consent Agenda

## **RM 967 Resolution**

- Consent Agenda Item #20
  - Resolution requesting TXDOT initiate process to remove a portion of RM 967 and convey to the City for future ownership of the ROW and maintenance

## **Opal Lane Quiet Zone Improvements**

- Consent Agenda Item #21
  - Execute Agreement with Union Pacific Railroad Company to make certain improvements at the Opal Lane Railroad Crossing