



CIP/Road Projects Update

September 1, 2020

Leon Barba, P.E.

Engineering Department



Lehman Road

- Based on pay estimates, overall project is 91% complete
- Contractor working on preliminary walk through items
- Final walk through scheduled 09/10/2020
- ADA inspection scheduled 09/22/2020



09/01/2020





Burleson Street

- Based on pay estimates, overall project is 83% complete
- Concrete work in progress from Rodriguez to the roundabout
- Items on preliminary walk through list being addressed by contractor
- Illumination & future traffic signal foundation work complete
- Estimated opening to traffic 09/14/2020





Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 61% complete
- One crew working on the Post Road lift station
- Second crew working on gravity and reclaimed water lines near Public Works
- Third crew working on 2nd bore at Post Road by IH-35





WWTP Expansion Project

WWTP Construction Activity

- Based on pay estimates, overall project is 5.21% complete
- Aeration Basin concrete pour on 08/31 @ 3am - 256 cubic yards
- Residents notified prior to activity via HOA Website, Nextdoor & Facebook



**WWTP Expansion
August 28, 2020**

**Headworks & Influent
Lift Station**

Plant #1

Plant #2

**UV Disinfection
Unit**

Clarifiers 1 & 2

Aerobic Digesters

Aeration Basins 1A & 1B

Aeration Splitter Box





Upcoming Projects

Bunton Creek Interceptor Ph 2

- Designed by City of Kyle
- Bunton Lane Lift Station to COK Wastewater Treatment Plant
- Approximately 7,599 linear feet of PVC sewer line & reclaimed waterline
- Bid Opening Date - 09/23/2020
- Estimated cost - \$3.1M



Upcoming Projects

Kohlers Crossing Well Site #4 Elevated Storage Tank Rehabilitation

- Designed by LJA
- Bid opening - 09/23/2020
- Estimated cost - \$350,000

Windy Hill Street & Drainage Improvements

- Designed by LJA
- Bid opening - 09/28/2020
- Estimated cost - \$2.9M