



CIP/Road Projects Update

April 6, 2021

Leon Barba, P.E.

Engineering Department



Road Bond Projects

Lehman Road

- Project closed

Burleson Street

- Project closeout in progress



Windy Hill Street & Drainage Project

- Based on pay estimates, overall project is 48% complete
- Change Order 2 submitted
- Change Order 3 in progress, places contract over 5% contingency
- Contractor working south half of Windy Hill Road (structure & road)
- Indian Paintbrush is closed
- Cherrywood is open
- Paving tentatively planned for Wednesday, April 14th
- Traffic shift to south half planned for April 19 week



Windy Hill Street & Drainage Project (cont)



04/03/2021



Southside Wastewater Improvements Project

- Based on pay estimates, overall project is 78% complete
- Installing asphalt drive on the side of PAWS facility
- Manhole on east side of NB frontage road under construction
- Manhole on west side of SB frontage road pending





WWTP Expansion Project

- Based on pay estimates, overall project is 51% complete
- Treatment pipe, form work, rebar, and concrete placements continues on major treatment units
- The contractor will work Saturdays for the next several weeks
- Dewatering 90% design due April 30th
- No deviations between construction progress and construction schedule
- Expansion complete and on-line in March 2022

WWTP EXPANSION APRIL 3, 2021



UV Disinfection

Plant #1

Plant #2

Clarifiers

Digesters

Aeration Basins

Headworks &
Influent Lift
Station

Aeration
Splitter Box

Operations
Building



Bunton Creek Interceptor Ph 2

- Based on pay estimates, overall project is 27% complete





Well Site #4 Elevated Storage Tank Rehabilitation

- Waiting for estimate for downtown elevated tank
- Based on pay estimates, overall project is 89% complete





Old Post Road

04/03/2021



- Negotiations continuing for ROW
- Preparing to add base to excavated areas by the end of next week



Elliott Branch Interceptor

- Based on pay estimates, overall project is 14% complete
- Contractor is working on clearing & erosion controls





Developer Project

Casetta Ranch Roundabout

- Approximately 95% complete
- Developer and contractor will be providing a proposed plan for the median





Developer Project

Paramount Subdivision

- Approximately 75% complete
- Estimated 3 weeks for completion





For info & updates on all projects visit:

cityofkyle.com/projects